Completion Report

1	Name of Wok	Construction of Concrete drain & Footpath 13th, 14th Main and other cross roads at MEI Layout Ward No 14 Bagalagunte
2	Sanctioned Estimate No & Date	EE/DD/AS/ 684/17-18, Dt. 01/03/2018
		EE/DD/TS/ / , Dt.
3	Head of Acount which is Chargeable	014-18-000034, P Code-3518
4	Enstrument Order No. & Date	EE/DD/WO/ 292/ 17/18, Dt. 17/03/2018
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	90 days
b	Delay in execulation of work	273 DAYS
7	Measurement recorded in MB	MB No.662/17-18
	Page No	66117 to 66127/1
8	check Measurment of the Asst Exe. Eng./ Exe.Eng. On	—
9	Name of the Office / Official incharge of the work	Asst.Executive Enginner T.Dasarahalli Sub Division
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs		–	

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
T.Dasarahalli Division, Bangalore-560057

As received by (Ward) stamped
and is completed